



Builder Final Inspection

LOT #:

1. AIR SEALING

Y		N		
<input type="checkbox"/>	<input type="checkbox"/>	A	Ceiling electrical fixtures sealed to drywall	
<input type="checkbox"/>	<input type="checkbox"/>	B	HVAC boots sealed to drywall	
<input type="checkbox"/>	<input type="checkbox"/>	C	Attic kneewall doors seal tight	
<input type="checkbox"/>	<input type="checkbox"/>	D	Attic scuttle holes seal tight	
<input type="checkbox"/>	<input type="checkbox"/>	E	Attic pull-down stairs seal tight	
<input type="checkbox"/>	<input type="checkbox"/>	F	Doors through building envelope seal tight	
<input type="checkbox"/>	<input type="checkbox"/>	G	Blower door test (between .35 & .50 cfm/sfbe)	

2. HEATING AND COOLING SYSTEMS

SERVES	SYSTEM 1	SYSTEM 2	SYSTEM 3	

3. INSULATION & WINDOWS

Y		N		
<input type="checkbox"/>	<input type="checkbox"/>	A	Attic insulation OK	
<input type="checkbox"/>	<input type="checkbox"/>	B	Insulation installed against air barrier	
<input type="checkbox"/>	<input type="checkbox"/>	C	Blown insulation clear of soffit vents	
<input type="checkbox"/>	<input type="checkbox"/>	D	Blown insulation card and rulers	
<input type="checkbox"/>	<input type="checkbox"/>	E	Basement walls R-5 or greater	
<input type="checkbox"/>	<input type="checkbox"/>	F	Basement wall insulation permeable	

4. MOISTURE MANAGEMENT AND IAQ

Y		N		
<input type="checkbox"/>	<input type="checkbox"/>	A	Grades slopes away from house	
<input type="checkbox"/>	<input type="checkbox"/>	B	Gutters direct water away from house	
<input type="checkbox"/>	<input type="checkbox"/>	C	100% plastic coverage in crawl space	

Right Choice

Phone:770-822-3211 Alt Phone:404-391-2074 Nextel: 154*23*12037